

EROSION CONTROL NOTES:

1. THIS PLAN MAY NOT COVER ALL THE SITUATIONS THAT ARISE DURING CONSTRUCTION DUE TO UNANTICIPATED FIELD CONDITIONS. IN GENERAL, THE CONTRACTOR IS RESPONSIBLE FOR KEEPING SEDIMENT STORM RUNOFF FROM LEAVING THE SITE. FIBER ROLLS, AND SILT FENCES SHALL BE USED BY THE CONTRACTOR ON AN AS NEEDED BASIS TO INHIBIT SILT FROM LEAVING THE SITE, ENTERING THE STORM DRAIN SYSTEM, AND ENTERING THE CREEK.
2. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ANY AND ALL DAMAGE TO PUBLIC AND/OR PRIVATELY OWNED AND MAINTAINED ROADS CAUSED BY THE CONTRACTOR'S GRADING ACTIVITIES, AND SHALL BE RESPONSIBLE FOR THE CLEANUP OF ANY MATERIAL SPILLED ON ANY PUBLIC ROAD. ADJACENT PUBLIC ROADS SHALL BE CLEANED AT THE END OF EACH WORKING DAY.
3. EROSION CONTROL FACILITIES SHALL BE MAINTAINED DURING CONSTRUCTION. THE NAME OF THE PERSON RESPONSIBLE FOR THE DAILY MAINTENANCE OF THESE FACILITIES SHALL BE ON RECORD WITH THE CITY DEPARTMENT OF PUBLIC WORKS ALONG WITH A PHONE NUMBER WHERE THEY CAN BE REACHED 24 HOURS A DAY. THESE FACILITIES SHALL CONTROL AND CONTAIN EROSION-CAUSED SILT DEPOSITS AND PROVIDE FOR THE SAFE CONTROL AND CONTAIN EROSION-CAUSED SILT DEPOSITS AND PROVIDE FOR THE SAFE DISCHARGE OF SILT-FREE STORM WATER INTO THE CREEK AND INTO EXISTING AND PROPOSED STORM DRAIN FACILITIES. DESIGN OF THESE FACILITIES MUST BE APPROVED AND UPDATED EACH YEAR PRIOR TO SEPTEMBER 30TH BY THE ENGINEER.
4. THE CONTRACTOR IS RESPONSIBLE FOR ENSURING THAT ALL SUBCONTRACTORS AND SUPPLIERS ARE AWARE OF ALL STORM WATER QUALITY MEASURES AND IMPLEMENT SUCH MEASURES. FAILURE TO COMPLY WITH THE APPROVED CONSTRUCTION WILL RESULT IN THE ISSUANCE OF CORRECTION NOTICES, CITATIONS AND/OR A PROJECT STOP ORDER.
5. DURING THE RAINY SEASON, ALL PAVED AREAS ARE TO BE KEPT CLEAR OF EARTH MATERIAL AND DEBRIS. THE SITE IS TO BE MAINTAINED SO AS TO MINIMIZE SEDIMENT RUNOFF TO ANY STORM DRAIN SYSTEM.
6. IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO INSPECT ALL EROSION CONTROL FACILITIES AND REPAIR ANY DAMAGED FACILITIES BY THE END OF THE WORKDAY DURING THE RAINY SEASON.
7. BORROW AND TEMPORARY STOCKPILES SHALL BE PROTECTED WITH APPROPRIATE EROSION CONTROL MEASURES (TARPS, FIBER ROLLS, SILT FENCES ETC.). TO ENSURE SILT DOES NOT LEAVE THE SITE OR ENTER THE STORM DRAIN SYSTEM, REFER TO EROSION AND SEDIMENT CONTROL FIELD MANUAL, 3RD EDITION, PREPARED BY THE CALIFORNIA REGIONAL WATER QUALITY BOARD, SAN FRANCISCO BAY REGION.

8. ALL TRACK TIRES SHALL BE CLEANED PRIOR TO EXITING THE SITE.
9. ALL DIRT PILES AND HAUL TRUCKS SHALL BE COVERED.
10. THE CONTRACTOR SHALL IMPLEMENT EROSION AND SEDIMENT CONTROL PRACTICES DETAILED IN THE EROSION AND SEDIMENT CONTROL FIELD MANUAL, 3RD EDITION.
11. DURING PERIODS WHEN STORMS ARE FORECAST –
- A. EXCAVATED SOILS SHALL NOT BE PLACED ON PAVED AREAS.
- B. EXCAVATED SOILS SHALL BE REMOVED FROM THE SITE BY THE END OF THE DAY UNLESS STOCKPILED ON THE SITE UNDER A TARPULIN AND SURROUNDED WITH STRAW BALES, SILT FENCE, OR OTHER RUNOFF CONTROLS.
- C. USE INLET CONTROLS AS NEEDED (E.G. BLOCK & GRAVEL SEDIMENT BARRIER OR FOSSIL FILTER) FOR STORM DRAINS ADJACENT TO OR ON THE PROJECT SITE.
- D. REMOVE SOIL OFF ALL PAVED AREAS.
12. DURING PERIODS WHEN STORMS ARE NOT FORECAST, PREVENT STOCKPILED MATERIAL FROM ENTERING THE STORM DRAIN SYSTEM.
13. THE CONTRACTOR SHALL IMPLEMENT BEST MANAGEMENT PRACTICES LISTED IN THE SWPPP. MEASURES DESCRIBED IN THE SWPPP REGARDING THE DISCHARGE OF NON-STORM WATER RUNOFF SHALL APPLY YEAR-ROUND.
14. FOR AN EXPLANATION OF CONSTRUCTION PHASE CONTROL PRACTICES/ BMP'S CALLED OUT IN THE PLANS, REFER TO THE SWPPP APPENDIX A, SECTION 3.6 AND ATTACHMENT 1 IN THE SPECIFICATIONS.
15. FIBER ROLLS TO BE APPLIED ON DOWN SLOPE SIDE OF WORK AREAS AS NEEDED TO PREVENT STORM WATER POLLUTION.

SWPPP LEGEND

- x — x — WASH DOWN AREA AND STORAGE AREA FENCE
- ~~~~~ FIBER ROLLS
- ➔ FLOW DIRECTION
- ▨ STABILIZED CONSTRUCTION ENTRANCE

LEGEND (PROPOSED)

- SD — STORM DRAIN
- x — x — CHAIN LINK FENCE
- o — o — POST AND RAIL FENCE
- o — o — POST AND RAIL REDWOOD FENCE
- ▬ RETAINING WALL
- 24" STORM INLET
- CLEANOUT
- — — — — LIMIT OF WORK
- x — x — LIMIT OF WORK AND TEMPORARY FENCE

